

# 10697 - Fremont Middle School

## Schools - Middle School

Physical Address:  
215 N Maple FLORENCE, CO 81226  
County: Fremont (22)

INSPECTION DATE:  
04/14/2009

INSPECTION TYPE:  
 REGULAR  
 FOLLOW-UP  
 PRE-OPERATIONAL  
 COMPLAINT

### SANITARY FACILITIES AND CONTROLS

#### 03e. [Plumbing](#)



Inspector Comments: A "Y" valve is installed on the mopsink faucet in the janitor's closet in the second floor Boy's Restroom, no hose-bibb vacuum breaker installed. Since the mopsink faucet does not have a built-in vacuum breaker, the side of the "Y" valve that is connected to the hose to fill the mop bucket is required to be equipped with a hose-bibb vacuum breaker as long as a shut-off valve is not installed on the end of this hose. The chemical dispensing tower connected to the other side of the "Y" valve is protected with it's own internal air gaps.



Inspector Comments: No hot water to the handsinks or showers in the student locker rooms.

### LABS, INDUST, ARTS, VOCATIONAL

#### 08b. [Chemical storage, handling](#)



Inspector Comments: 8-113, A written plan explaining proper storage, handling and disposal procedures for all poisonous, toxic or hazardous substances is not available for review. This written plan should include substances in the science classrooms as well as substances used throughout the school such as cleaning supplies, etc.

#### 08e. [Written plans](#)



Inspector Comments: 8-112, A written plan for response to and cleanup of chemical spills is not available for review. This plan applies to chemicals in the science classrooms as well as chemicals used elsewhere in the building such as cleaning and maintenance chemicals.

### MISCELLANEOUS

#### 10c. [Radon monitored](#)



Inspector Comments: 10-102, Radon test results are not available for review. The district is in the process of arranging for additional radon testing.

### ADDITIONAL COMMENTS:

12:30pm.

The Florence Home Builders Education shop was locked during this inspection and was not inspected.

The school nurse was not available during this inspection.

#### CIVCS:

YES  
 NO

#### ON-SITE FOLLOW-UP:

YES  
 NO